



Ortona Sand Company (FDOT Pit # 05-045)
8561 W. State Road 78
Moore Haven, Florida 33975
863-675-3942

11/01/2018

To Whom it may concern:

This material is currently produced at our Ortona Sand Company (FDOT mine #05-045) and certified utilizing the "QC Certification System" as outlined in chapter 14 of the Aggregate Rule (14-103 F.A.C.). This material meets all current requirements of section 902 (Fine Aggregate 902-1 through 902-2.2) of the F.D.O.T Standard Specification for Road and Bridge Construction. Each load is certified by an individual ticket.

1001-FDOT Concrete Silica Sand Code F01

Procedure	Sieve/Test	Average	Unit	FDOT Concrete Silica Sand Code F01
	#4 (4.75mm)	100.0	%	95-100
	#8 (2.36mm)	99.8	%	85-100
	#16 (1.18mm)	94.2	%	65-97
	#30 (0.6mm)	49.0	%	25-70
	#50 (0.3mm)	14.9	%	5-35
	#100 (0.15mm)	0.8	%	0-7
	#200 (75µm)	0.0	%	

Sincerely,

Bryan Sanders

Bryan Sanders
Quality Control Manager
E.R. Jahna Ind, Inc.
Office: 352-394-7455
Cell: 863-528-2335
Fax: 352-394-8730