



Independent South Mine (FDOT Pit#11-298)
8455 C.R. 474
Clermont, Florida 34714-8339
352-394-7455

03/01/2020

To Whom it may concern:

This material is currently produced at our "Independent Mine" (FDOT mine #11-298) and certified utilizing the "QC Certification System" as outlined in chapter 14 of the Aggregate Rule (14-103 F.A.C.). This material meets all current requirements of section 902 (Fine Aggregate 902-1 through 902-2.2) of the F.D.O.T Standard Specification for Road and Bridge Construction. Each load is certified by an individual ticket.

1001-FDOT Concrete Silica Sand Code F01

Procedure	Sieve/Test	Average	Unit	FLDOT Silica Sand
	#4 (4.75mm)	100	%	95-100
	#8 (2.36mm)	100	%	85-100
	#16 (1.18mm)	93	%	65-97
	#30 (0.6mm)	63	%	25-70
	#50 (0.3mm)	20	%	5-35
	#100 (0.15mm)	3	%	0-7
	#200 (75µm)	0	%	0-4
ASTM C-136	FM	2.210		2.05-2.45

Sincerely,

Mario Cardenas
Quality Control Manager
E.R. Jahna Ind, Inc.
Office: 352-394-7455
Cell: 863-557-0342
Fax: 352-394-8730